Project Summary Report

Measure G Bond Program

Reconciled pending final financial close of FY24-25

Reporting Period: Data - Inception through 6/30/2025; Budgets as of August 26, 2025 - Measure G Only

Locatio	on/Project Name	Bond Budget	Bond Exp. To Date	Qtr Bond Expense	Budget Remaining	Start Date	End Date	Cost Status	Sched Status
Colle	ge of Alameda								
4201	Security and Infrastructure	\$2,748,507	\$1,887,134	\$62,248	\$861,373	Sep-21	Jan-30	\checkmark	✓
4202	Transportation Technology Center	\$17,951,665	\$17,885,898	\$5,614	\$65,768	Jun-20	Dec-25	\checkmark	\checkmark
4203	Furniture, Fixtures and Equipment	\$1,000,000	\$18,184	\$18,184	\$981,816			\checkmark	✓
4204	ADA and Site Improvements	\$5,369,113	\$42,618	\$0	\$5,326,495			✓	✓
4205	Information Technology Replacement	\$100,932	\$88,798	\$0	\$12,135	Apr-23	May-28	✓	✓
4206	New Classroom Building	\$70,001,057	\$7,734	\$0	\$69,993,323	May-21	Nov-29	✓	✓
4207	Campus-Wide Rehabilitation (Keyless Entry Study)	\$81,332	\$37,175	\$0	\$44,157	Jun-23	Dec-26	✓	✓
4208	Aviation Complex Modernization	\$44,760,228	\$1,941,310	\$314,593	\$42,818,918	Dec-20	Jul-26	\checkmark	\checkmark
4209	Elevator Upgrades	\$1,499,058	\$547,703	\$0	\$951,354			\checkmark	✓
4210	Roofing Improvements	\$2,860,772	\$810,600	\$0	\$2,050,172			✓	\checkmark
4211	Science Annex HVAC Rehabilitation	\$27,471	\$24,168	\$0	\$3,303	May-21	Nov-26	✓	\checkmark
4299	College of Alameda Campus Contingency	\$1,000,000	\$0	\$0	\$1,000,000	Jan-25	Jan-30	✓	\checkmark
	College of Alameda Totals:	\$147,400,134	\$23,291,322	\$400,639	\$124,108,813				
Berk	eley City College								
4801	Site Rehabilitation, Security and Infrastructure	\$2,032,345	\$1,019,417	\$30,552	\$1,012,928	Jul-20	Jan-30	\checkmark	✓
4802	Milvia Street Expansion	\$97,625,030	\$53,071,014	\$18,716,451	\$44,554,016	Aug-21	Jan-26	\checkmark	✓
4803	Center Street Modernization	\$5,000,000	\$56,748	\$56,748	\$4,943,252	Apr-25	Aug-28	✓	✓
4804	Campus-Wide Rehabilitation (Keyless Entry Study)	\$105,061	\$14,870	\$0	\$90,191	Jun-23	Jun-25	✓	✓
4805	Information Technology Replacement	\$2,109,424	\$1,753,199	\$0	\$356,225	Oct-21	Jul-27	\checkmark	✓
4899	Berkeley City College Campus Contingency	\$1,000,000	\$0	\$0	\$1,000,000	Oct-29	Dec-29	✓	✓
	Berkeley City College Totals:	\$107,871,859	\$55,915,248	\$18,803,751	\$51,956,611				
Lane	y College								
4501	Laney Campus Rehabilitation (Construction management and planning services for theatre and locker room project)	\$462,523	\$435,203	\$28,287	\$27,320	Mar-22	Dec-23	✓	✓
4502	Locker Room Rehabilitation - Portable Modulars Swing Space	\$6,333,100	\$4,060,861	\$101,630	\$2,272,238	Dec-20	Feb-27	✓	✓
4503	Furniture, Fixtures and Equipment	\$1,381,942	\$194,300	\$194,300	\$1,187,642			\checkmark	\checkmark
4504	ADA and Site Improvements	\$5,000,000	\$0	\$0	\$5,000,000			\checkmark	✓
4505	Information Technology Replacement	\$1,528,285	\$1,344,547	\$0	\$183,738	Apr-23	Oct-27	\checkmark	\checkmark
4506	Locker Room Rehabilitation	\$16,090,041	\$402,373	\$98,805	\$15,687,668	Sep-20	Aug-26	\checkmark	✓
4507	Campus-Wide Rehabilitation (Keyless Entry Study)	\$113,927	\$52,495	\$0	\$61,432	Apr-23	Jan-29	✓	✓
4508	Elevator Upgrades	\$3,837,347	\$846,303	\$0	\$2,991,044			\checkmark	✓
4509	Roofing Improvements	\$4,112,934	\$2,001,711	\$160,579	\$2,111,224			✓	✓
							Aug-27		

See last page for definitions and notes



Project Summary Report

Measure G Bond Program

Reconciled pending final financial close of FY24-25

Reporting Period: Data - Inception through 6/30/2025; Budgets as of August 26, 2025 - Measure G Only

Locatio	on/Project Name	Bond Budget	Bond Exp. To Date	Qtr Bond Expense	Budget Remaining	Start Date	End Date	Cost Status	Sched Status
4511	Central Utility Project	\$21,355,508	\$11,933,553	\$2,171,583	\$9,421,955	Jun-20	Jan-30	✓	✓
4512	BEST Center Modernization	\$200,000	\$0	\$0	\$200,000	Mar-21	Jun-25	✓	✓
4513	Building A and B Renovation	\$8,000,000	\$0	\$0	\$8,000,000	Jul-25	Jun-29	✓	✓
4514	Theater Rehabilitation	\$32,815,563	\$1,984,294	\$255,171	\$30,831,269	Jun-20	Oct-26	✓	✓
4515	Water Main Relocation	\$3,007,040	\$2,381,587	\$0	\$625,453	Feb-20	Feb-27	✓	✓
4516	Student Center Improvements	\$7,534,827	\$498,790	\$120,489	\$7,036,038			✓	✓
4517	Campus-Wide Fire Alarm Modernization	\$14,799,270	\$610,427	\$0	\$14,188,843			✓	✓
4518	Small Capital Improvements	\$7,235,874	\$5,920,026	\$246,989	\$1,315,848			✓	✓
4519	Fab Lab Relocation	\$2,055,784	\$1,739,257	\$237,448	\$316,527			✓	\checkmark
4599	Laney College Campus Contingency	\$1,000,000	\$0	\$0	\$1,000,000	Oct-25	Dec-25	✓	✓
	Laney College Totals:	\$214,516,032	\$35,125,729	\$3,982,481	\$179,390,303				
Merri	itt College								
4601	Site Improvements, Security and Infrastructure	\$6,217,614	\$4,908,491	\$913,120	\$1,309,123	Oct-20	Jan-30	✓	\checkmark
4602	Horticulture Buildings	\$32,936,731	\$21,311,115	\$560,019	\$11,625,616	Jun-20	Jun-25	✓	\checkmark
4603	Furniture, Fixtures and Equipment	\$1,012,661	\$91,343	(\$1,310)	\$921,318			✓	✓
4604	ADA and Site Improvements	\$5,506,895	\$50,457	\$0	\$5,456,439			✓	✓
4605	Information Technology Replacement	\$1,632,312	\$1,436,068	\$0	\$196,244	Apr-23	May-27	✓	✓
4606	Science and Allied Health Building Classrooms, Labs and Center for Social Justice and Civil Engagement	\$8,634,506	\$649,218	\$0	\$7,985,288	Nov-21	Aug-28	✓	✓
4607	Campus-Wide Rehabilitation (Keyless Entry Study)	\$97,599	\$44,610	\$0	\$52,989	Jun-23	Jun-27	✓	✓
4608	Child Development Center	\$37,274,895	\$16,829,330	\$183,169	\$20,445,565	Jul-20	Oct-25	Χ	Χ
4609	Replace Bldgs. E and F - Kinesiology and Physical Training	\$23,457,518	\$41,303	\$0	\$23,416,216	Jul-23	May-29	✓	✓
4610	Elevator Upgrades	\$1,762,761	\$830,079	\$0	\$932,681			✓	\checkmark
4611	Substations B and D	\$16,381,659	\$797,323	\$20,649	\$15,584,336			\checkmark	\checkmark
4612	Secondary Power Substation C Replacement	\$4,353,168	\$587,446	\$282,909	\$3,765,722			✓	\checkmark
4699	Merritt College Campus Contingency	\$1,000,000	\$0	\$0	\$1,000,000	Oct-30	Dec-30	✓	✓
	Merritt College Totals:	\$140,268,320	\$47,576,783	\$1,958,557	\$92,691,537				
Distr	ictwide								
4101	District Service Center Rehabilitation	\$3,983,076	\$1,509,877	\$28,925	\$2,473,199	Aug-21	Apr-32	✓	\checkmark
4102	Furniture, Fixtures and Equipment	\$15,000,000	\$0	\$0	\$15,000,000			✓	\checkmark
4103	Fixtures, Furniture, and Equipment and Information Technology	\$4,052,933	\$3,568,495	\$23,495	\$484,438	Jun-20	Sep-22	✓	✓
4104	ADA and Site Improvements	\$15,000,000	\$0	\$0	\$15,000,000			✓	✓
4105	Information Technology Replacement	\$26,959,274	\$10,266,846	\$66,957	\$16,692,428	Sep-20	Mar-24	✓	\checkmark
4106	Signage and Wayfinding	\$2,501,385	\$10,137	\$0	\$2,491,248			✓	✓

See last page for definitions and notes



Project Summary Report

Measure G Bond Program

Reconciled pending final financial close of FY24-25

Reporting Period: Data - Inception through 6/30/2025; Budgets as of August 26, 2025 - Measure G Only

Location/Project Name		Bond Budget	Bond Exp. To Date	Qtr Bond Expense	Budget Remaining	Start Date	End Date	Cost Status	Sched Status
4107	Library Equipment and Books	\$18,264	\$16,068	\$0	\$2,196	Aug-21	Jul-31	✓	✓
4108	Emergency Phone Project - Phase 2	\$527,917	\$464,448	\$0	\$63,469	Jan-22	Jan-28	✓	\checkmark
4109	Energy and Sustainability	\$50,002,651	\$19,400	\$0	\$49,983,251			✓	✓
4110	Small Capital Improvements	\$25,000,000	\$1,078,525	\$1,078,525	\$23,921,475			\checkmark	✓
4111	Demo (Demolition of obsolete facilities)	\$10,000,000	\$0	\$0	\$10,000,000			\checkmark	✓
4112	Vehicles	\$1,000,000	\$0	\$0	\$1,000,000			✓	✓
4998	Program Management	\$19,587,608	\$27,093,021	\$3,036,677	(\$7,505,413)	Jun-19	Feb-27	✓	✓
4999	Program Catastrophic Contingency	\$21,783,345	\$0	\$0	\$21,783,345	Oct-27	Dec-29	\checkmark	✓
	Districtwide Totals:	\$195,416,453	\$44,026,818	\$4,234,579	\$151,389,636				
Unallocated Interest Earnings									
	Unallocated Interest Earnings	\$146,221	\$0	\$0	\$146,221				
	Measure G Bond Program Totals	\$805,619,020	\$205,935,899	\$29,380,007	\$599,683,121				

Report Notes & Definitions

Start Date: Scheduled start date or first expenditure, whichever comes first.

End Date: When project is available for intended use.

Bond Expenses To Date: Represents paid and accrued expenses through the reporting period end date.

Project Start Dates and End Dates are determined based on the most recently published Master Program Schedule.

Rounding factors may apply.

Project Status Guidelines

✓ Ok: Project has normal range of issues.

▲ Caution: Project has significant issue(s), however, project team has a solution and/or options.

Y Problem: Project has significant issue(s), without a current or near term solution.

Problem Project Details

N/A